TP NORTHERN ODISHA DISTRIBUTION LIMITED

INSPECTION REPORT FOR RTS (FORM-06)

Certified that the 3 KWP SPV system AT-MANGALPUR,DIST-JAJPUR,PIN-755011 under ESO JAJPUR Section RE SDO-I JAJPUR Sub-Division & CED JAJPUR Division has been inspected on date……

The details of inspection report are as below:

Inspection Report for 3KWP Solar Roof Top PV System (SRTPV) AT-MANGALPUR DIST-JAJPUR,PIN-755011

Sl. No.	Parameter	Utility Observation
A	**Applicant Details**	
1	Name of the Applicant	SAROJ KUMAR MAHAPATRA
2	Application No./Registration No. with Date	NP-ODTN026-10625985/05.03.2026
2	Address	AT-MANGALPUR DIST-JAJPUR,PIN-755011
3	Consumer Number	612222120269
4	Consumer Category	DOMESTIC
5	Type of Connection: 1ph LT or 3 ph LT/HT	1PHLT
6	Contract demand of consumer	3KW
7	Arrear, if any	0
B	**Distribution Transformer Details**	
1	Capacity in KVA	
2	Location	
3	Total Capacity of rooftop solar photovoltaic systems already connected to the Distribution Transformer in kWp (individual capacity may be mentioned)	
4	Whether the transformer capacity is adequate to deliver the proposed Solar rooftop PV system in addition to existing SRTPV systems	**Yes/No**
C	**Solar Rooftop PV Power Plant Details**	
1	Details of proposed power plant (a)Capacity of the SPV Power Plant (kWp) (b) Plant proposed at single site/multiple sites (c) Interconnection with the electricity network at single point or multiple point	**A. 3 KWP** **B. SINGLE SITE** **C. SINGLE POINT**
2	Whether the Single Line Diagram of the SRTPV System (Submitted by the consumer indicating all the Safety aspects of Grid Connectivity) is OK for grid Connectivity	**YES/NO** (if it is no, state reasons for the same and suggest alternate arrangements)

D	**Grid Tied Inverter**	
1	Make	LUMINOUS
2	Serial No.	G7QGZDB1001678
3	Capacity	3KW
4	Input Voltage/ Output Voltage	300 V DC/220-240V AC
5	Whether Anti-islanding feature is in working condition	**Need to be checked practically before charging**
6	Date of installation	12 SEP 2026
E	**P.V Module**	
1	Make	LUMINOUS
2	**Serial No.**	86QJVCR1175725 86QJVCR1175814 86QJVCR1175737 86QJVCR1175814 I6QGUBR1244719 I6QGUBR1244927
3	Type of Module & model	Bificial
4	Capacity of each Module	555 WP-4pic,550 WP-2pic
5	No. of Module	6NOS
6	Total capacity of Module	3.32 KWp
7	Date of installation	2026
F	**Earthing Verification** **(i) D.C Earthing (ii) A.C Earthing**	**(i) 1.7 in Ohm (ii) 2.3 in Ohm** Within permissible limit or Not (Values should be certified by contractor with HV Supervisory license)
G	Details of protective system available	**(i) AC & DC DB: Yes/No** **(ii) Manual Switch at Solar Side: Yes/No** **(iii) Relay operated automatic switch at net- meter side: Yes/ No**
H	Details of protection system provided to prevent back feeding from DG/ Battery/Inverter any other	
I	EIC inspection and approval letter Submitted by the consumer above 50KVA	**Yes/ No**
J	Safety certificate from designated Safety officer of TPNODL below 50KVA	**Yes/No**
K	Work Completion Report of SRTPV by consumer	**Yes/ No**

L	Test report of all component of SRTPV system (including inverter) is as per CEA/OERC regulation and IS/ BIS standards	**Yes/No**	
M	Meter Details (If arranged before Inspection)	**Net Meter (Bi-directional Meter)**	**Solar Generation Meter (Details)**
1	Total Nos. of Meters		
2	Meter Make		
3	Meter Sl. No.		
4	1 Ph/ 3Ph		
5	Capacity		
6	Meter Constant		
N	Any other necessary details with Remarks		
Inspection Report			
Whether this installed SRTPV system is satisfactory for grid connectivity/ Synchronization		**Yes/No** (if it is not satisfactory, state reasons for the same and suggest alternate arrangements required to evacuate power from the SRTPV system)	

Authorized signatory TPNODL
Date-

Observations (If any)